

Town of Troy
2018 Roadway Improvement Project Updates
Week of September 17, 2018

Activities Completed this Week:

- Subgrade undercut and 3" stone base and geogrid were placed on Briggs Street from Fourth to CTH J.
- Asphalt millings and 1-1/4" aggregate were placed over the 3" stone base.
- The culverts on Briggs Street were replaced with 15" elliptical pipe in order to get more pipe coverage. The culvert section closer to Fourth Street was replaced due to pipe failure.
- The area east of the culverts by CTH J was ditched to the tree line to help water flow better in the spring.
- Finish grading on 2nd, 3rd and part of Briggs Street was started. They also worked on cleaning up the shoulders and driveway aprons.

Notes/Concerns:

- The mailboxes on Briggs Street were put back in place.
- Dual culverts were placed near CTH J and Briggs Street.
- Culvert extensions on Scout Rd for Nature Conservancy were placed with 1-1/4" dense aggregate over top.

Anticipated Activities for Following Week:

- Finish grading and first lift of asphalt are anticipated to be completed throughout.